


# PTW Safety Checklist **No. 33**



## CONSTRUCTION WORK WITHIN ADMIN AREAS, INCLUDING WORK IN ROOF SPACES

<b>Other Checklists that may be relevant:</b>		
<b>Permit Number:</b>		<b>Date:</b>
<b>Rev 2.0</b>	<b>Issue Date: 13/12/2017</b>	<b>Authorised By: PSM</b>

### PREPARATION:

		Y	N	N/A
1	All electrical equipment has been checked and found to be in good condition with a current test tag.	<input type="checkbox"/>		
2	An ELCB / RCD is to be used with all 230V portable tools and tested prior to being used.	<input type="checkbox"/>		
3	Signage and barriers have been erected.	<input type="checkbox"/>		<input type="checkbox"/>
4	Electrical cabling and other utilities have been located prior to cutting or drilling into walls.	<input type="checkbox"/>		<input type="checkbox"/>
5	Consult the Asbestos Register for location of any known asbestos hazards. Persons working within 2m of these areas must wear a fitted mask with a Hepa Filter.	<input type="checkbox"/>		
	KPS Asbestos Register / M&M Asbestos Register			
6	Dust masks are to be worn when working around glass fibre insulation, concrete, drilling and cutting.	<input type="checkbox"/>		<input type="checkbox"/>