


# PTW Safety Checklist No. 47



## REMOVAL / INSTALLATION OF HANDRAILS, GRATINGS, HATCHES AND FIXED LADDERS

|  |                        |   |
|--|------------------------|---|
| Other Checklists that may be relevant: |                        | <a href="#">51</a> , <a href="#">88</a> |
| Permit Number:                         |                        | Date:                                   |
| Rev 2.0                                | Issue Date: 13/12/2017 | Authorised By: PSM                      |

This activity shall be undertaken in accordance with the Barricades and Temporary Barriers Procedure STA-01.23.

### PRIOR TO COMMENCING WORK:

|   |   | Y                        | N | N/A                      |
|---|---|--------------------------|---|--------------------------|
| 1 | Barriers and signs have been erected to control passage of other personnel within the work area and underneath the work area. | <input type="checkbox"/> |   |                          |
| 2 | Physical barriers are erected around open hatches and removed gratings.   | <input type="checkbox"/> |   |                          |
| 3 | Alternative escape routes have been designated and clearly identified and signage erected.                                    | <input type="checkbox"/> |   |                          |
| 4 | Equipment and plant below the work area has been identified and protected from falling objects as required.                   | <input type="checkbox"/> |   | <input type="checkbox"/> |
| 5 | Secure loose items  | <input type="checkbox"/> |   | <input type="checkbox"/> |

### AT COMPLETION OF JOB:

|   |   |                          |
|---|---|--------------------------|
| 6 | A check has been made to confirm all grating clips and fastening devices are secured. | <input type="checkbox"/> |
|---|---|--------------------------|