


PTW Safety Checklist **No. 25**



MERCURY – WORKING ON EQUIPMENT CONTAMINATED OR HAS POTENTIAL TO BE CONTAMINATED WITH MERCURY

Other Checklists that may be relevant:		59
Permit Number:		Date:
Rev 2.1	Issue Date: 03/10/2018	Authorised By: PSM

PRIOR TO PERMIT ISSUE:

- | | | Y | N | N/A |
|---|---|--------------------------|--------------------------|-----|
| 1 | Does the system contain known mercury contamination and if so, what are the latest recorded readings: _____ mg/m ³ or ug/m ³ in air, or: _____ ppb in fluid sampled? (this information is obtained from the Mercury Register, located in Sharepoint / OIS Application / Health Hazards Management Register / KPS or M&M Mercury Register. | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2 | The PICWS has read and understood the Dealing with Mercury Procedure STA-01.43 . | <input type="checkbox"/> | | |
| 3 | List the PPE to be worn for the initial checking at the worksite. Check the STA-01.43 . | <input type="checkbox"/> | | |

PRIOR TO COMMENCING TASK:

- | | | | | |
|---|--|--------------------------|--|--------------------------|
| 4 | During the mercury testing, if the mercury threshold limits are reached, then signs and barriers are to be erected to restrict others from entering the work area. | <input type="checkbox"/> | | <input type="checkbox"/> |
|---|--|--------------------------|--|--------------------------|

UPON COMPLETION OF WORK:

- | | | | | |
|---|--|--------------------------|--|--|
| 5 | All equipment to be cleaned, checked and / or disposed of as per the SOP. | <input type="checkbox"/> | | |
|---|--|--------------------------|--|--|