


PTW Safety Checklist No. 76



FILL / EMPTY DRUMS, TRANSPORTABLES AND TANKERS

Other Checklists that may be relevant:		24 , 25 , 26 , 27
Permit Number:		Date:
Rev 2.0	Issue Date: 13/12/2017	Authorised By: PSM

PREPARATION:

- | | | Y | N | N/A |
|---|---|--------------------------|--------------------------|--------------------------|
| 1 | Do you have a plan of action to take in the event of spills and leaks from the containers? | <input type="checkbox"/> | | <input type="checkbox"/> |
| 2 | Connect a static earth cable and measure resistance from tanker / container to plant earth – continuity test results have been recorded on the permit (<10Ω). | <input type="checkbox"/> | | <input type="checkbox"/> |
| 3 | Is this system one that may contain Mercury contamination? (Refer to Site Mercury Register – for KPS). If the answer is yes, refer PTW Checklist 25 . | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4 | The MSDS has been read and understood in terms of relevant risks, precautions, handling and PPE requirements. List PPE requirements:

_____ | <input type="checkbox"/> | | |
| 5 | Has all equipment, including hoses, been checked thoroughly and all components are certified, in good condition and operating correctly. | <input type="checkbox"/> | | |
| 6 | Work party are aware of location of eye wash stations and / or emergency showers. | <input type="checkbox"/> | | <input type="checkbox"/> |
| 7 | If required, are containers correctly labelled and certified? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |